

<b>Geberit Pluvia</b>	<b>Checklist for Pluvia commissioning / care and maintenance</b>		
	Pluvia calculation no. ....		
	<input type="checkbox"/> <b>Commissioning</b>		<input type="checkbox"/> <b>Care and maintenance</b>
<b>Company:</b>	Name: .....		Tel.: .....
	Address: .....		Date: .....
	.....		Signature: .....
	.....		
<b>Building address:</b>	.....		
	.....		
<b>Roof structure:</b>	<input type="checkbox"/> Flat roof		<input type="checkbox"/> Sawteeth roof / Gutters
	<input type="checkbox"/> Intensive green roofing	<input type="checkbox"/> Extensive green roofing	<input type="checkbox"/> Gravel / Bitumen roof
<b>Commissioning:</b>	<input type="checkbox"/> The roof surface has been cleaned. (It is particularly important that no packaging or insulation materials remain on the roof area.)		
	<input type="checkbox"/> All roof drainage pipes have been flushed		
	<input type="checkbox"/> Pluvia outlet grating and function disc have been correctly mounted		
	Check the fixations. <input type="checkbox"/> Check (visual) completed to ensure pipe fixation design is correct and that the right quantity has been used		
	<input type="checkbox"/> Pluvia emergency overflow	Check has been carried out to ensure the arrangement of the emergency overflows is correct and complete	
	<input type="checkbox"/> Conventional emergency overflow		
	<input type="checkbox"/> Visual check has been carried out to ensure tightness		
<b>Care and maintenance:</b>	<input type="checkbox"/> Vegetation within a circumference of 50 cm has been cleared from around roof outlets.		
	<input type="checkbox"/> Contamination such as leaves or growth has been removed.		
	If there is a risk of silting up or the roof structures concerned are critical, the pipelines should be cleaned regularly. <input type="checkbox"/> Pipelines have been cleaned.		